



International Organization for Migration (IOM)
The UN Migration Agency

Date: 13/2/2023

Addendum No. 1
SUPPLY, DELIVERY AND INSTALLATION OF MODULAR BUILDINGS (CONTAINERS) AND ACCOMPANYING STRUCTURES AT FIRST RECEPTION CENTER "POURNARA" IN CYPRUS
ITB 2023.CYP.01.MH

This Addendum No. 1 is issued to amend information provided in the ITB documents and for the "Supply, delivery and installation of Modular buildings (containers) and Accompanying Structures at First Reception Center "Pournara" in Cyprus" issued to the prospective service providers.

Addendum No 1
SECTION 5: SCHEDULE OF REQUIREMENTS

C. Delivery Requirements

Delivery date	Bidder shall be compliant to the delivery schedule ("Annex 4 - Delivery Schedule LOTS 1-2"). In details the duration of phases starting from the day of the Signing of the Agreement .	
	Lot No. 1: Supply , Delivery, installation of Modular buildings and Accompanying Structures (areas 1/2/3/4/5/6/7/19/20)	
	Phase 1 - Vendor's preparatory works (procurement of spare parts, production lines)	4 WEEKS
	Phase 2 - Delivery of containers on site minimum 25 per week (total 149 containers)	6 WEEKS
	Phase 3 - connection of containers to main networks	5 Weeks
	Complete delivery schedule for LOT 1	15 Weeks
	Lot No. 2: Supply , Delivery, installation of Modular buildings and Accompanying Structures (areas 11 / 12 / 13 / 14 / 15 / 16 / 21 / 22)	
	Phase 1 - Vendor's preparatory works (procurement of spare parts, production lines)	4 WEEKS
	Phase 2 - Delivery of containers on site minimum 25 per week (total 137 containers)	6 WEEKS
	Phase 3 - Connection of containers to main networks	5 Weeks
	Complete delivery schedule for LOT 2	15 Weeks

is replaced with the following:

C. Delivery Requirements

Delivery date	Bidder shall be compliant to the delivery schedule (“Annex 4 - Delivery Schedule LOTs 1-2”). In details the duration of phases starting from the day of the Signing of the Agreement .	
	Lot No. 1: Supply , Delivery, installation of Modular buildings and Accompanying Structures (areas 1/2/3/4/5/6/7/19/20)	
	Phase 1 - Vendor's preparatory works (procurement of spare parts, production lines)	4 WEEKS (Week 1-4)
	Phase 2 - Delivery of containers on site minimum 25 per week (total 149 containers)	6 WEEKS (Week 5-10)
	Phase 3 - connection of containers to main networks	5 Weeks (Week 7-11)
	Complete delivery schedule for LOT 1	11 Weeks
	Lot No. 2: Supply , Delivery, installation of Modular buildings and Accompanying Structures (areas 11 / 12 / 13 / 14 / 15 / 16 / 21 / 22)	
	Phase 1 - Vendor's preparatory works (procurement of spare parts, production lines)	4 WEEKS (Week 1-4)
	Phase 2 - Delivery of containers on site minimum 25 per week (total 137 containers)	6 WEEKS (Week 5-10)
	Phase 3 - Connection of containers to main networks	5 Weeks (Week 7-11)
	Complete delivery schedule for LOT 2	11 Weeks

All other terms and conditions of the clauses of the ITB with Ref. No. ITB 2023.CYP.01.MH remain unchanged.