



International Organization for Migration (IOM)

The UN Migration Agency

Date. 20/03/2023

Addendum

Supply, delivery and installation of Modular buildings (containers) and Accompanying Structures at First Reception Center “Pournara” in Cyprus

ITB 2023.CYP.01.MH

Alternations in the Bidding Document

This Addendum No. 6 is issued to amend information provided in the ITB documents and for the “Supply, delivery and installation of Modular buildings (containers) and Accompanying Structures at First Reception Center “Pournara” in Cyprus” issued to the prospective service providers.

Addendum No 6

SECTION 5: SCHEDULE OF REQUIREMENTS

F. Technical Descriptions & Specifications Annexes

ATTENTION: The following titles of Technical Descriptions & Specifications Annexes from the initial list of the bidding documents have been alternated:

| Drawing No | Drawing name |
|-------------|--|
| <i>2di</i> | <i>Annex 2di-CONTAINER SPECIFICATIONS GR</i> |
| <i>2dii</i> | <i>Annex 2dii-CONTAINER SPECIFICATIONS ENG</i> |

More specifically:

Page 1

General Design Principles/Requirements Paragraph 1

“Steel bearing members”

is replaced with the following:

“Metal bearing members (steel and aluminum)”

Page 2

Article 8. Structural Designs of steel structures will be based on the following regulations

- i. CYS EN 1993 - Eurocode 3: Design of Steel Structures

is replaced with the following:

- i. CYS EN 1993 - Eurocode 3: Design of Steel Structures and /or CYS EN 1993 - Eurocode 9: Design of aluminum structures

Page 3

Article 11 Paragraph

- Ceiling:

The roof will be made of inclined thermal insulated sandwich panels of stone wool core

is replaced with the following:

- Ceiling:

The roof will be made of inclined 80mm thick thermal insulated sandwich panels of stone wool core,

Revised documents are on the following link: [Revised Technical Specifications](#)

All other terms and conditions of the clauses of the ITB with Ref. No. ITB 2023.CYP.01.MH remain unchanged.